NEWZEN CONSULTANT BANGALORE

NC/QC/YD/2020-21/P9-1-DS4 Date: 27-06-2020

1.TEST REPORT ON BITUMINOUS MIXES :
(STABILITY OF BITUMINOUS MIX)

Sub: To determine the stability of bituminous mix for DBM mix sample.

{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

TEST RESULTS

Table 1: Properties of DBM (Gr-2) Mix

Sl. No.	Test Property	*Test results obtained by Marshall method	Requirements of Dense Bituminous Macadam, Grade-2 as per M.o.R.T&H (IV Revision)-2001 Specifications
1	Marshall Stability (75 blows) (At 60°C), kgs.	**1247**	900
2	Marshall Flow at 60°C, mm.	**3.36**	2.0 - 4.0

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-190

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NEWZEN CONSULTANT * BANGALORE *

NC/QC/YD/2020-21/P9-1-DBM5 Date: 27-06-2020

1.TEST REPORT ON BITUMINOUS MIXES :

(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for DBM mix sample.

{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

TEST RESULTS

A. Type of Construction : **Dense Graded Bituminous Macadam.**

1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **4.52 %**

2. **Gradation Test**

TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-10 of MORTH Specfications-2013 DBM (Grading - 2)
37.5	100	100
26.5	98.40	90-100
19.0	81.80	71-95
13.20	74.45	56-80
4.75	43.05	38-54
2.36	39.65	28-42
0.300	16.20	7-21
0.075	5.75	2-8

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NEWZEN CONSULTANT BANGALORE

NC/QC/YD/2020-21/P9-1-DS6 Date: 29-06-2020

1.TEST REPORT ON BITUMINOUS MIXES :

(STABILITY OF BITUMINOUS MIX)

Sub: To determine the stability of bituminous mix for DBM mix sample.

{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

TEST RESULTS

Table 1: Properties of DBM (Gr-2) Mix

Sl. No.	Test Property	*Test results obtained by Marshall method	Requirements of Dense Bituminous Macadam, Grade-2 as per M.o.R.T&H (IV Revision)-2001 Specifications
1	Marshall Stability (75 blows) (At 60°C), kgs.	**1231**	900
2	Marshall Flow at 60°C, mm.	**3.04**	2.0 - 4.0

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2020-21/P9-1-DBM9 Date: 02-07-2020

1.TEST REPORT ON BITUMINOUS MIXES :

(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for DBM mix sample.

{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

TEST RESULTS

A. Type of Construction : **Dense Graded Bituminous Macadam.**

1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **4.52 %**

2. **Gradation Test**

TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-10 of MORTH Specfications-2013 DBM (Grading - 2)
37.5	100	100
26.5	94.65	90-100
19.0	86.25	71-95
13.20	72.15	56-80
4.75	49.35	38-54
2.36	36.55	28-42
0.300	18.20	7-21
0.075	6.80	2-8

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NEWZEN CONSULTANT * BANGALORE *

NC/QC/YD/2020-21/P9-1-DS10 Date: 04-07-2020

1.TEST REPORT ON BITUMINOUS MIXES :

(STABILITY OF BITUMINOUS MIX)

Sub: To determine the stability of bituminous mix for DBM mix sample.

{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

TEST RESULTS

Table 1: Properties of DBM (Gr-2) Mix

Sl. No.	Test Property	*Test results obtained by Marshall method	Requirements of Dense Bituminous Macadam, Grade-2 as per M.o.R.T&H (IV Revision)-2001 Specifications
1	Marshall Stability (75 blows) (At 60°C), kgs.	**1250**	900
2	Marshall Flow at 60°C, mm.	**3.38**	2.0 - 4.0

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-10೯

Page No. 1/1

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE

NC/QC/YD/2020-21/P9-1-DBM13 Date: 04-07-2020

1.TEST REPORT ON BITUMINOUS MIXES :

(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for DBM mix sample.

{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

TEST RESULTS

A. Type of Construction : **Dense Graded Bituminous Macadam.**

1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **4.54%**

2. **Gradation Test**

TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-10 of MORTH Specfications-2013 DBM (Grading - 2)
37.5	100	100
26.5	98.40	90-100
19.0	85.15	71-95
13.20	72.65	56-80
4.75	41.90	38-54
2.36	36.25	28-42
0.300	18.70	7-21
0.075	7.10	2-8

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NEWZEN CONSULTANT * BANGALORE *

NC/QC/YD/2020-21/P9-1-DS13 Date: 06-07-2020

1.TEST REPORT ON BITUMINOUS MIXES :

(STABILITY OF BITUMINOUS MIX)

Sub: To determine the stability of bituminous mix for DBM mix sample.

{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

TEST RESULTS

Table 1: Properties of DBM (Gr-2) Mix

Sl. No.	Test Property	*Test results obtained by Marshall method	Requirements of Dense Bituminous Macadam, Grade-2 as per M.o.R.T&H (IV Revision)-2001 Specifications
1	Marshall Stability (75 blows) (At 60°C), kgs.	**1232**	900
2	Marshall Flow at 60°C, mm.	**3.38**	2.0 - 4.0

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2020-21/P9-1-CB1 Date: 25-06-2020

1. TEST REPORT ON COARSE AGGREGATE:

Sub: Testing of Coarse Aggregate used in Bituminous Concrete.
{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

TABLE 1.1 ;

SL No	Test conducted	Test Results	Tests Conforms to IS 2386(Part I to IV)– 1963 (Reaffirmed on 2002) & Requirements as per IS 383-1970 & M o R T H Specification, V Revision -2013.
1.	Aggregate Impact Value	22.86 %	Not more than 24.00 %
2.	Combined Flakiness and Elongation index, %	27.54 %	Not more than 35.0 %
3.	Water absorption, %	0.42%	Not more than 2.0 %
4.	Specific gravity	2.62	-------
5.	Soundness	5.36%	Max. 12 % in Sodium Sulphate

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ, ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-106

Page No. 1/1,

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT * BANGALORE *

NC/QC/YD/2020-21/P9-1-BC1 Date: 29-06-2020

1.TEST REPORT ON BITUMINOUS MIXES :
(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for BC mix sample.
{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

TEST RESULTS

A. Type of Construction : **Bituminous Concrete**
1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **5.41 %**

2. **Gradation Test**
TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-17 of MORTH Specfications-2013 BC (Grading - 2)
19.0	100	100
13.2	98.25	90-100
9.5	84.10	70-88
4.75	63.50	53-71
2.36	53.25	42-58
1.18	45.35	34-48
0.600	32.75	26-38
0.300	25.60	18-28
0.150	17.25	12-20
0.075	8.15	4-10

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NEWZEN CONSULTANT * BANGALORE *

NC/QC/YD/2020-21/P9-1-BS3 Date: 01-07-2020

1.TEST REPORT ON BITUMINOUS MIXES :
(STABILITY OF BITUMINOUS MIX)

Sub: To determine the stability of bituminous mix for BC mix sample.

{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

TEST RESULTS

Table 1: Properties of BC (Gr-2) Mix

Sl. No.	Test Property	*Test results obtained by Marshall method	Requirements of Bituminous Concrete, Grade-2 as per M.o.R.T&H (V Revision)-2013 Specifications
1	Marshall Stability (75 blows) (At 60°C), kgs.	1346	900
2	Marshall Flow at 60°C, mm.	3.49	2.0 - 4.0

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ, ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NEWZEN CONSULTANT BANGALORE

NC/QC/YD/2020-21/P9-1-BS4 Date: 01-07-2020

1.TEST REPORT ON BITUMINOUS MIXES :
(STABILITY OF BITUMINOUS MIX)

Sub: To determine the stability of bituminous mix for BC mix sample.

{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

TEST RESULTS

Table 1: Properties of BC (Gr-2) Mix

Sl. No.	Test Property	*Test results obtained by Marshall method	Requirements of Bituminous Concrete, Grade-2 as per M.o.R.T&H (V Revision)-2013 Specifications
1	Marshall Stability (75 blows) (At 60°C), kgs.	**1363**	900
2	Marshall Flow at 60°C, mm.	**3.27**	2.0 - 4.0

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಬೆಂಗಳೂರು.
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-106

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NEWZEN CONSULTANT * BANGALORE *

NC/QC/YD/2020-21/P9-1-BC6 Date: 09-07-2020

1.TEST REPORT ON BITUMINOUS MIXES :
(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for BC mix sample.
{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

TEST RESULTS

A. Type of Construction : **Bituminous Concrete**
1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **5.42%**

2. **Gradation Test**
TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-17 of MORTH Specfications-2013 BC (Grading - 2)
19.0	100	100
13.2	95.25	90-100
9.5	84.10	70-88
4.75	67.35	53-71
2.36	54.80	42-58
1.18	41.30	34-48
0.600	32.75	26-38
0.300	25.65	18-28
0.150	17.05	12-20
0.075	7.35	4-10

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

For Newzen Consultants Bangalore
Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2020-21/P9-1-BC7 Date: 10-07-2020

1.TEST REPORT ON BITUMINOUS MIXES :
(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for BC mix sample.
{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

TEST RESULTS

A. Type of Construction : **Bituminous Concrete**
1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **5.44 %**

2. **Gradation Test**
TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-17 of MORTH Specfications-2013 BC (Grading - 2)
19.0	100	100
13.2	96.55	90-100
9.5	82.90	70-88
4.75	64.25	53-71
2.36	51.75	42-58
1.18	39.65	34-48
0.600	35.05	26-38
0.300	23.15	18-28
0.150	18.85	12-20
0.075	8.45	4-10

For Newzen Consultants Bangalore
Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NEWZEN CONSULTANT * BANGALORE *

NC/QC/YD/2020-21/P9-1-BS8 Date: 11-07-2020

1.TEST REPORT ON BITUMINOUS MIXES :

(STABILITY OF BITUMINOUS MIX)

Sub: To determine the stability of bituminous mix for BC mix sample.

{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

TEST RESULTS

Table 1: Properties of BC (Gr-2) Mix

Sl. No.	Test Property	*Test results obtained by Marshall method	Requirements of Bituminous Concrete, Grade-2 as per M.o.R.T&H (V Revision)-2013 Specifications
1	Marshall Stability (75 blows) (At 60°C), kgs.	1364	900
2	Marshall Flow at 60°C, mm.	3.52	2.0 - 4.0

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಸಹಾಯಕ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NEWZEN CONSULTANT * BANGALORE *

NC/QC/YD/2020-21/P9-1-D1 Date: 17-06-2020

TEST REPORT ON DRY LEAN CONCRETE
(GRADATION TEST)

Sub: To conduct Gradation test on Dry Lean Concrete (DLC) Mix.
{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

TEST RESULTS

1. Gradation Test:
TABLE 1.1

Sieve Size mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Specified Limits as per MoRTH Specifications, V Revision-2013
26.50	100	100
19.00	91.25	75-95
9.50	65.10	50-70
4.75	49.35	30-55
2.36	36.90	17-42
0.600	18.55	8-22
0.300	14.35	7-17
0.150	10.05	2-12
0.075	6.45	0-10

For Newzen Consultants Bangalore
Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NEWZEN CONSULTANT * BANGALORE *

NC/QC/YD/2020-21/P9-1-D3 Date: 20-06-2020

TEST REPORT ON DRY LEAN CONCRETE
(GRADATION TEST)

Sub: To conduct Gradation test on Dry Lean Concrete (DLC) Mix.
{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

TEST RESULTS

1. Gradation Test:
TABLE 1.1

Sieve Size mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Specified Limits as per MoRTH Specifications, V Revision-2013
26.50	100	100
19.00	89.55	75-95
9.50	67.15	50-70
4.75	48.35	30-55
2.36	34.80	17-42
0.600	19.05	8-22
0.300	14.25	7-17
0.150	9.45	2-12
0.075	7.10	0-10

Page No. 1/1,

For Newzen Consultants Bangalore
Proprietor

NC/QC/YD/2020-21/P9-1-D7 Date: 23-06-2020

TEST REPORT ON DRY LEAN CONCRETE
(GRADATION TEST)

Sub: To conduct Gradation test on Dry Lean Concrete (DLC) Mix
{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

TEST RESULTS

1. Gradation Test:
TABLE 1.1

Sieve Size mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Specified Limits as per MoRTH Specifications, V Revision-2013
26.50	100	100
19.00	91.45	75-95
9.50	62.90	50-70
4.75	51.65	30-55
2.36	38.15	17-42
0.600	17.80	8-22
0.300	15.10	7-17
0.150	9.35	2-12
0.075	6.20	0-10

Executive Engineer
Yelahanka Satellite Town Sub Division
B.B.M.P. Bangalore-106

Page No. 1/1,

For Newzen Consultants Bangalore
Proprietor

NC/QC/YD/2020-21/P9-1-CR1 Date: 25-06-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm
Grade of Concrete* : M_{30}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	18-06-20	25-06-20	07	22500	515	22.89	23.41
	002	"	"	"	"	540	24.00	
	003	"	"	"	"	525	23.33	

ಸಾಮರ್ಥ್ಯ ಅಭಿವೃದ್ಧಿಯ ಅಭಿಯಂತರರು
ಪಶ್ಚಿಮ ಬೆಂಗಳೂರು ಬೆಂಗಳೂರು
B.B.M.P. ಬೆಂಗಳೂರು-106

Page No. 1/1,

For Newzen Consultants Bangalore
Proprietor

NC/QC/YD/2020-21/P9-1-CR3 Date: 25-06-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{30}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	18-06-20	25-06-20	07	22500	530	23.56	**23.33**
	002	''	"	''	"	530	23.56	
	003	''	"	''	"	515	22.89	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Page No. 1/1,

For Newzen Consultants Bangalore

Proprietor

NC/QC/YD/2020-21/P9-1-CR8 Date: 30-06-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{30}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	23-06-20	30-06-20	07	22500	530	23.56	**23.26**
	002	"	"	"	"	515	22.89	
	003	"	"	"	"	525	23.33	

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2020-21/P9-1-CR10 Date: 03-07-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09) }

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{30}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	26-06-20	03-07-20	07	22500	520	23.11	**23.04**
	002	"	"	"	"	525	23.33	
	003	"	"	"	"	510	22.67	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Page No. 1/1,

For Newzen Consultants Bangalore

Proprietor

NC/QC/YD/2020-21/P9-1-CR11 Date: 03-07-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{30}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	26-06-20	03-07-20	07	22500	520	23.11	**23.19**
	002	"	"	"	"	530	23.56	
	003	"	"	"	"	515	22.89	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಉಪವಿಭಾಗ
B.B.M.P. ಬೆಂಗಳೂರು-106

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2020-21/P9-1-CR14 Date: 04-07-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{30}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	27-06-20	04-07-20	07	22500	520	23.11	**23.63**
	002	"	"	"	"	530	23.56	
	003	"	"	"	"	545	24.22	

Page No. 1/1,

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE

NC/QC/YD/2020-21/P9-1-CR16 Date: 04-07-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{30}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	27-06-20	04-07-20	07	22500	530	23.56	**23.48**
	002	''	"	''	"	520	23.11	
	003	''	"	''	"	535	23.78	

Page No. 1/1,

For Newzen Consultants Bangalore

Proprietor

NC/QC/YD/2020-21/P9-1-CR2A

Date: 16-07-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).

{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	18-06-20	16-07-20	28	22500	745	33.11	33.04
	002	"	"	"	"	735	32.67	
	003	"	"	"	"	750	33.33	

Page No. 1/1,

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT * BANGALORE *

NC/QC/YD/2020-21/P9-1-CR4A

Date: 18-07-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).

{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	20-06-20	18-07-20	28	22500	730	32.44	33.19
	002	"	"	"	"	750	33.33	
	003	"	"	"	"	760	33.78	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಕಚೇರಿ ಯಲಹಂಕ ಉಪವಿಭಾಗ
ಜ.ಪಾ.ಯೋ.ಪ. ಬೆಂಗಳೂರು-೫೬

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2020-21/P9-1-CR5A

Date: 18-07-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).

{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	20-06-20	18-07-20	28	22500	730	32.44	32.15
	002	"	"	"	"	725	32.22	
	003	"	"	"	"	715	31.78	

Page No. 1/1,

For Newzen Consultants Bangalore

Proprietor

NC/QC/YD/2020-21/P9-1-CR6A

Date: 18-07-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).

{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	20-06-20	18-07-20	28	22500	750	33.33	33.26
	002	"	"	"	"	755	33.56	
	003	"	"	"	"	740	32.89	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಜಿ.ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೧೮

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NEWZEN CONSULTANT * BANGALORE * NEWZEN CONSULTANT *

NC/QC/YD/2020-21/P9-1-CR9A

Date: 21-07-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).

{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	23-06-20	21-07-20	28	22500	740	32.89	32.44
	002	"	"	"	"	730	32.44	
	003	"	"	"	"	720	32.00	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಕಛೇರಿ ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ ಜಿ.ಬಿ.ಎ.ಎ. ಬೆಂಗಳೂರು-106

Page No. 1/1,

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT * BANGALORE *

NC/QC/YD/2020-21/P9-1-CR10A Date: 24-07-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).

{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}

Ref. Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	26-06-20	24-07-20	28	22500	715	31.78	**32.15**
	002	"	"	"	"	725	32.22	
	003	"	"	"	"	730	32.44	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ, ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-106

Page No. 1/1,

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE

NC/QC/YD/2020-21/P9-1-CR11A

Date: 24-07-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).

{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	26-06-20	24-07-20	28	22500	730	32.44	32.22
	002	"	"	"	"	720	32.00	
	003	"	"	"	"	725	32.22	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-106

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2020-21/P9-1-CR13A

Date: 25-07-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).

{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09) }

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	27-06-20	25-07-20	28	22500	720	32.00	32.30
	002	"	"	"	"	725	32.22	
	003	"	"	"	"	735	32.67	

Executive Engineer
Division Solid Waste Management
B.B.M.P. Bangalore-106

Page No. 1/1,

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT * BANGALORE *

NC/QC/YD/2020-21/P9-1-CR16A

Date: 25-07-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).

{Project*: Improvements to roads, drains and other developmental works in Vaderahalli grama panchayathi limits under SWM head in Chief Minister Nava Nagarothan grants of Yelahanka division. (Package-09).}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: A. Chennareddy, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	27-06-20	25-07-20	28	22500	720	32.00	**32.30**
	002	"	"	"	"	725	32.22	
	003	"	"	"	"	735	32.67	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com